

**Colorado Air & Space Port
PERIMETER FENCE PROJECT
WORK IN PROGRESS – August 22, 2023**

Notice to Proceed 02/03/2023
 Schedule 180 Days from NTP (weather permitting)
 Start Work 02/13/2023
 Weather Days to date = 42
 Day 170 of construction

Progress:
 Fence Removal = 41,500 LF
 Post Only = 7,400 LF
 Mesh Fence Install = 55,400 LF
 Manual Gates Installed = 6
 Electric Gates Installed = 3
 New Electrical Service/Meter in progress

